



JAMES A. NOYES, Director

COUNTY OF LOS ANGELES

DEPARTMENT OF PUBLIC WORKS

"To Enrich Lives Through Effective and Caring Service"

900 SOUTH FREMONT AVENUE
ALHAMBRA, CALIFORNIA 91803-1331
Telephone: (626) 458-5100
www.ladpw.org

ADDRESS ALL CORRESPONDENCE TO:
P.O. BOX 1460
ALHAMBRA, CALIFORNIA 91802-1460

March 11, 2004

IN REPLY PLEASE

REFER TO FILE: **PJ-0**

TO: Each Supervisor

FROM: James A. Noyes
Director of Public Works

HOLLYWOOD BOWL SHELL REHABILITATION PROJECT

Following is an update on the Hollywood Bowl Shell Rehabilitation Project.

Despite the recent rain, work is continuing to progress rapidly. The metal deck on the shell is nearly complete, and concrete placement on the shell will begin this week. The contractor has finished framing the building's exterior and is beginning to close in the walls. Electrical, mechanical, plumbing, and drywall are being installed. The stage floor has been installed, along with the performance turntable. The acoustic canopy has been fabricated and assembled in a warehouse, and it will go through its factory acceptance test process during the next two weeks.

The contractor reports that he is approximately one week behind schedule, and selected trades have begun working overtime to compensate for this delay.

Attached for your information are some construction progress photos.

We will continue to provide you with periodic updates throughout the construction.

If you have any questions, please call me or your staff may contact David Howard at (626) 300-2300.

DPH:ad\lu:pmdiaadmin\adrine\HB\memos\Shell Rehab Project Status 3.8.04a

Attach.

cc: Chief Administrative Office
County Counsel (Karen Lichtenberg)
Executive Office
Department of Parks and Recreation
LA Philharmonic (Patricia Mitchell)
Beck Madson Associates (Leonard Madson)



SCAFOLDING IN FRONT OF SHELL



ELECTRICAL INSTALLATION IN BACKSTAGE



TURNTABLE AND STAGE FLOOR



ASSEMBLING ACOUSTIC CANOPY FOR FACTORY TESTING



ACOUSTIC BAFFLES