

County of Los Angeles CHIEF EXECUTIVE OFFICE

Kenneth Hahn Hall of Administration 500 West Temple Street, Room 713, Los Angeles, California 90012 (213) 974-1101 http://ceo.lacounty.gov

> Board of Supervisors GLORIA MOLINA First District

MARK RIDLEY-THOMAS Second District

ZEV YAROSLAVSKY Third District

DON KNABE

MICHAEL D. ANTONOVICH
Fifth District

February 19, 2013

To:

Supervisor Mark Ridley-Thomas, Chairman

Supervisor Gloria Molina Supervisor Zev Yaroslavsky Supervisor Don Knabe

Supervisor Michael D. Antonovich

From:

William T Fujioka

Chief Executive Officer

CAMP VERNON KILPATRICK REPLACEMENT PROJECT QUARTERLY STATUS

On February 14, 2012, the Board authorized the acceptance of \$28.7 million in grant funding to construct a proposed 120-bed replacement of Probation Camp Vernon Kilpatrick, located in Malibu. This grant funding, authorized by State legislation under Senate Bill (SB) 81, is administered by the State of California's Board of State and Community Corrections (BSCC), formerly the Corrections Standards Authority.

In addition to authorizing a total project cost of \$41.15 million, the Board further directed that quarterly updates be provided on the project's progress, expenditures, and revenues.

Project Status

Final Draft Scoping Documents are complete and under review by County and State agencies. The BSCC notified the County that scoping documents meet Title 14 and 15 regulations. The demolition/site work package is also complete and under review. BSCC notified the County that they have no issues with the demolition/site work package. The State Fire Marshall response is pending. The completed scoping documents include the following Board approved key components:

- 4 housing cottages 2 clusters of 15 beds per cottage;
- 2 courtyard areas per cottage;
- Separate school building regular and vocational classrooms; and
- · Additional facility parking.

Each Supervisor February 19, 2013 Page 2

During project scoping, additional project components were identified to help facilitate and enhance the Probation Department's (Probation) delivery of programmatic services. These project components include cottage design modifications for three clusters of 10 beds per cottage, a new replacement kitchen, and a full indoor gymnasium basketball court. These project components are currently estimated to cost an additional \$7.45 million to the Board-approved total project budget of \$41.15 million. Should Probation wish to include these components into the overall project, Probation needs to return to the Board with details on programmatic benefits, including funding recommendations by early Summer 2013.

We plan to return to the Board to adopt the complete environmental report, and request delegated authority to the Chief Executive Officer to sign SB 81 grant related agreements in Spring 2013.

Summary of Expenditures and Revenues

Approximately \$1,823,563 has been committed to provide the pre-construction consultant services and related project management costs. These project expenditures are funded by net County cost currently appropriated within the Capital Projects/Refurbishments Budget for the project. The SB 81 grant will only reimburse construction costs. No construction costs have been incurred to date.

Two project delivery schedule options are under consideration for the project (see attached). The compressed schedule accelerates demolition activities to begin in Fall 2013 with overall project completion in Summer 2017. The alternate schedule shows demolition beginning in June 2014 and project completion in Spring 2018. Should there be no program impacts to the Camp's operation, the accelerated schedule will be applied.


If you have any questions regarding this matter, please contact Tracey Jue at (213) 893-2472.

WTF:RLR:DJT TJ:AH:zu

Attachments

c: Executive Office, Board of Supervisors
County Counsel
Justice Deputies
Probation
Public Works

Camp Kilpatrick Replacement Project - Summary Schedule JOB ORDER CONTRACTOR - DESIGN/BUILDER 02/13/2013



叔

Board Action

*

Critical Milestone

Camp Kilpatrick Replacement Project - Summary Schedule JOB ORDER CONTRACTOR - DESIGN/BUILDER COMPRESSED 02/13/2013

