



County of Los Angeles CHIEF EXECUTIVE OFFICE

Kenneth Hahn Hall of Administration
500 West Temple Street, Room 713, Los Angeles, California 90012
(213) 974-1101
<http://ceo.lacounty.gov>

WILLIAM T FUJIOKA
Chief Executive Officer

November 8, 2013

Board of Supervisors
GLORIA MOLINA
First District

MARK RIDLEY-THOMAS
Second District

ZEV YAROSLAVSKY
Third District

DON KNABE
Fourth District

MICHAEL D. ANTONOVICH
Fifth District

To: Supervisor Mark Ridley-Thomas, Chairman
Supervisor Gloria Molina
Supervisor Zev Yaroslavsky
Supervisor Don Knabe
Supervisor Michael D. Antonovich

From: William T Fujioka
Chief Executive Officer

STATUS REPORTS ON COUNTY EFFORTS TO OPEN THE NEW MARTIN LUTHER KING, JR. COMMUNITY HOSPITAL (ITEM NO. 45-A, AGENDA OF NOVEMBER 12, 2013)

On November 12, 2013 on motion of Supervisor Ridley-Thomas, your Board directed the Chief Executive Officer (CEO), in coordination with the Department of Health Services, to submit quarterly written status progress reports to the Board that describe the status of efforts to open the new Martin Luther King, Jr. Community Hospital, with the first report to be issued by November 12, 2013.

We are pleased to report the achievement of several significant milestones that advance the County's goal of opening the newly renovated Martin Luther King, Jr. Community Hospital (MLK Community Hospital).

In 2010, the County partnered with the University of California to rebuild and reopen the County's newly renovated MLK Community Hospital. As partners, the County and the University of California jointly appointed a Board of Directors to open and operate the hospital. The Board of Directors established a new private, non-profit entity, Martin Luther King, Jr.-Los Angeles Healthcare Corporation (MLK-LA). MLK-LA has secured its 501(c)(3) designation, hired its senior leadership team, and is actively planning for the opening of the hospital. Working closely with the County and the University of California, MLK-LA is striving to open the MLK Community Hospital in early 2015.

"To Enrich Lives Through Effective And Caring Service"

**Please Conserve Paper – This Document and Copies are Two-Sided
Intra-County Correspondence Sent Electronically Only .**

To support the goal of opening a high quality hospital as quickly as possible, the County successfully reached substantial completion on the newly renovated MLK Inpatient Tower (IPT) on October 31, 2013 (see Attachment A). As part of the \$281.0 million MLK IPT Project, three additional non-patient care buildings will reach substantial completion by mid-November. The County also achieved substantial completion of the new \$172.0 million outpatient clinic, the MLK Multi-Service Ambulatory Care Center (MACC), on October 11, 2013 (see Attachment B). Construction completion of both the MLK Community Hospital and the MACC will establish the foundation for the delivery of the highest quality health care to Willowbrook and surrounding communities.

While anticipating substantial completion of the construction phase, the County was concurrently planning for the opening of the MLK MACC in 2014, and has actively engaged with MLK-LA to ensure full support for opening the hospital in early 2015. The County and MLK-LA have restructured the financial framework approved by the County in 2010, and have updated the financial assumptions based on a better understanding of the projected operating expenses for the hospital, as well as the changing landscape of health care financing resulting from the enactment of the federal Affordable Care Act.

Working closely with MLK-LA, the County has developed a conceptual framework for the County's initial and ongoing financial support, to ensure the County is providing the start-up funding required for opening the hospital, as well as the on-going funding needed to successfully operate the hospital thereafter. The County's financial commitment and the other provisions governing the County's lease of the hospital to MLK-LA, as well as the details of the operating partnership among the hospital, the MACC, and the Department of Health Services, are anticipated to be presented to your Board in January of 2014.

We also anticipate returning to your Board in December 2013 to approve a joint contract to begin the development of MLK-LA's electronic health records system, a project which is anticipated to take approximately 15 months to complete.

As we get closer to achieving the goal of the historic re-opening of the MLK Community Hospital, we will continue to keep your Board informed on a quarterly basis of any material developments. We are encouraged by the progress to date.

Each Supervisor
November 8, 2013
Page 3

If you have any questions or require additional information, please contact me, or your staff may contact Gregory Polk at (213) 974-1160 or gpolk@ceo.lacounty.gov.

WTF:GP:MM
EB:bjs

Attachments

c: Executive Office, Board of Supervisors
 County Counsel
 Health Services
 MLK-LA
 Public Works
 University of California

110813_HMHS_MBS_MLK Reopening Status Reports, Agenda of 111213



OFFICE OF STATEWIDE HEALTH PLANNING AND DEVELOPMENT

FACILITIES DEVELOPMENT DIVISION

700 North Alameda Street, Suite 2-500, Los Angeles, CA 90012
400 R Street, Suite 200, Sacramento, CA 95811

Phone (213) 897-0166 Fax (213) 897-0168
Phone (916) 440-8300 Fax (916) 324-9188

FV

CONSTRUCTION ADVISORY REPORT - *Field Visit*

Facility Name and Address LA County Martin Luther King Jr. Medical Center 12021 S. Wilmington Ave. Los Angeles, CA 90059		Facility No. 12259	Project No. IL092730-0
		Date 10/31/2013	
Inspector of Record Robert S Crandall	Telephone No. 562-686-3190		Project % Complete 10
Title or Scope of Project PERMIT 4: INPATIENT TOWER (IPT) HOSPITAL REMODEL (OSHDP: BLDG 07/TRAUMA CENTER)			

FIELD VISIT The above named facility/project was visited this date October 31, 2013 and the following was noted

Comments or Additional Conditions:

On site to review the construction status of this project with the inspector of record, Robert Crandall and AOR Kevin Boots.

Verified Compliance Reports for Staff and Stock complete.

OSHDP DSE and FLSO do not object to a request for Staff and Stock.

The IPT building under Permit IL092730 appears ready for Staff and Stock.

Staff and Stock is granted in the areas not excluded.

EXCLUSION LIST STAFF & STOCK

1. Loading Dock
2. ED Canopy Signage
3. Equipment Anchorage for Equipment WA95 in the OR's
4. Antenna on roof per IB 740 is Owner Furnished Contractor Installed but the Antenna is not available
5. Med Gas & Med Gas Certification for the entire IPT
6. Nurse Call
7. Decontamination Tank for the Haz-Mat Shower at the ED Canopy Area is not functional. As a result room 7-164, the Decontamination Shower is excluded from Staff & Stock
8. Existing Basement doors that were suppose to be 45 min. but are 20 min. FLSO has been notified & we are in the process of getting doors re-labeled or replaced. FLSO was in agreement these would not hold up Staff & Stock because the building is basically B Occupancy for S&S. The list of doors is as follows: 7-037 requires a lead lining label, 7-038.2 requires a lead line label, 7-038A requires a 45 min label, 7-045 requires a 45 min label, 7-046 requires a 45 min label, 7-047.1 requires a 45 min label
9. Infant Abduction on 2nd Floor of IPT
10. Delayed Egress at the two stair doors on 2nd floor is disabled due to Infant Abduction not being complete and tested
11. Precipitator in Sub-Basement
12. Precipitator in Penthouse
13. Hilti Anchors in room 7-0055 for the Refrigerator RE 29 have not been torque tested as they are waiting for the 24 hour period prior to testing.
14. Arc Flash Stickers on Existing To Remain Panels
15. Panel REL Pneumatic tube change
16. Lamps & Ballast in Sub Basement
17. Daylight sensors for Clean Corridors behind OR's (North & West of OR's)
18. LOTO the breakers in BEDBH feeding Radiology Equipment in Rooms 7 101C, and 7 101D to prevent the equipment from being energized due to the Physicist Report still being outstanding.
19. LOTO the breakers in BNDBH feeding Radiology Equipment in Rooms 7-037. and 7-038 to prevent the equipment from being energized due to the Physicist Report still being outstanding.
20. NNC #'s: 589, 610, 613
21. IR #'s: 12839.3, 12840.3, 14968, 44444.1 & 44445
22. IR # 21016.1 - involves several Door corrections. Most corrections were operational in nature but one door has a

7 1/2

CONSTRUCTION ADVISORY REPORT - *Field Visit*

IL092730-0


10/31/2013

FLS concern and as a result the door and room will be excluded. Door 7-040 and Utility Closet 7-040 will be excluded from Staff & Stock.

23. Anchorage and installation of the following pieces of Medical Equipment List

24. All public and patient toilets through the building.

OSHPD FDD Staff Peter Philpott, Compliance Officer



Date Printed: 10/31/2013

Report Received By/Title: Robert S Crandall

Date Printed: 10/31/2013

P 2/2

**OFFICE OF STATEWIDE HEALTH PLANNING AND DEVELOPMENT****FACILITIES DEVELOPMENT DIVISION**700 North Alameda Street, Suite 2-500, Los Angeles, CA 90012
400 R Street, Suite 200, Sacramento, CA 95811Phone (213) 897-0166 Fax (213) 897-0168
Phone (916) 440-8300 Fax (916) 324-9188**FV****CONSTRUCTION ADVISORY REPORT - Field Visit**

Facility Name and Address LA County Martin Luther King Jr. Medical Center 12021 S. Wilmington Ave. Los Angeles, CA 90059	Facility No. 12259	Project No. SL101882-0
	Date 10/31/2013	
Contractor Hensel Phelps Construction Company		
Inspector of Record Robert S Crandall	Telephone No. 562-686-3190	Project % Complete 81
Title or Scope of Project ICU REMODEL IPT BUILDING		

FIELD VISIT The above named facility/project was visited this date October 31, 2013 and the following was noted.**Comments or Additional Conditions:**

On site to review the construction status of this project with the inspector of record, Robert Crandall and AOR Kevin Boots.

Verified Compliance Reports for Staff and Stock complete.

OSHPD DSE and FLSO do not object to a request for Staff and Stock.

The IPT building under Permit IL092730 appears ready for Staff and Stock.

Staff and Stock is granted in the areas not excluded.

Excluded items are:


1. Med-gas certification
2. Nurse Call
3. Infant Abduction system
4. Medical equipment list and anchorage
5. NNC 571

OSHPD FDD Staff: Peter Philpott, Compliance Officer

Date Printed: 10/31/2013

Report Received By/Title: Robert S Crandall

Date Printed: 10/31/2013



TEMPORARY CERTIFICATE OF OCCUPANCY



LOS ANGELES COUNTY
DEPARTMENT OF PUBLIC WORKS
ARCHITECTURAL ENGINEERING DIVISION

This certifies that the building or structure or portion thereof, as described herein, complies with provisions of the Building Code for the following use(s) and occupancy group(s). No change shall be made in the character of occupancy or use of the building or structure without approval of the Building Official.

BUILDING ADDRESS **Martin Luther King JR Outpatient Center** LOCALITY **Los Angeles**
1670 East 120th St. Los Angeles, CA 90059
PERMIT NO. **BL 9901 1112070046** PERMIT DATE **10/31/2012**

OWNER **Health Services Administration**

ADDRESS **313 North Figueroa Street, Los Angeles, CA 90012**

Occupancy	Occupant Load	Use of building (or portion)
B	1685	Medical Office Building
12.1	190	Outpatient Surgery Suite

Issuing Office
Department of Public Works
900 South Fremont Avenue
Alhambra, CA 91803

Architectural Engineering Division
Construction Inspection Section

By **Arthur Sandoval**

Date Issued **October 11, 2013**

Valid for a Period Not to Exceed Six Months

(PENDING RESOLUTION TO CODE ISSUES NOTED ON THE IOR'S "MLK MACC ISSUES LOG")