

COUNTY OF LOS ANGELES

DEPARTMENT OF PUBLIC WORKS

900 SOUTH FREMONT AVENUE ALHAMBRA, CALIFORNIA 91803-1331 Telephone: (626) 458-5100 www.ladpw.org

ADDRESS ALL CORRESPONDENCE TO: P.O. BOX 1460 ALHAMBRA, CALIFORNIA 91802-1460

IN REPLY PLEASE REFER TO FILE: A-0

June 4, 2002

TO: Each Supervisor

FROM: James A. Noyes

Director of Public Works

WALT DISNEY CONCERT HALL PROJECT CONSTRUCTION PROGRESS

Following is the current project status (see attached photos):

- Installation of the exterior metal panel enclosure system continues and it is still scheduled to be completed this December.
- Installation of vertical glazing is in progress including the north window inside the Hall.
- Installation of the escalators in the lobby are in progress and work on the elevators continues.
- Fabrication of the organ continues.
- Mechanical duct work continues.
- Stone paving of the main entrance to the Hall on the corner of Grand Avenue and 1st Street is scheduled to commence late this December.
- Installation of stone cladding on the Philharmonic Center and around the site is continuing and is scheduled to be completed by this October.
- Installation of the Hall's wooden ceiling panels continues and it appears this work will now
 be completed by this July. The temporary floor to complete this work is scheduled to come
 down in August. All millwork in the Hall including the walls is expected to be completed by
 this November.

- The trees for the Plaza Garden are scheduled to be planted in the garden area by the end
 of December.
- Seating installation is scheduled to begin in January 2003.
- Substantial completion is still being held by Walt Disney Concert Hall I for April 2003 with opening in October 2003.

I will continue to keep you updated on a regular basis. If you have questions in the interim, please call Tom Remillard at (626) 458-4004.

BC:djm

C:\FILES\DISNEY\MEMOS\STATUS RPT 12.WPD

Attach.

cc: Chief Administrative Office (David Janssen, Sharon R. Harper, Sharon Yonashiro, John Edmisten, Dawn McDivitt)
County Counsel (Raymond Fortner, Karen Lichtenberg)
Executive Office (Violet Varona-Lukens)
Internal Services (Tom Tindall)
Munger, Tolles and Olson (Richard Volpert, Leslie Young)

Each Supervisor June 4, 2002 Page 3