



June 26, 2015

To: Executive Board

Subject: **Bus Stop Sign Replacement Project Update**

Recommendation

Receive and file the Bus Stop Sign Replacement Project Update.

Analysis

At the September 2014 Executive Board meeting, the Board approved the execution of contract 15-010 with O.K. Earl Corporation for the production and installation of new bus stop signs and decals.

In late March of this year, the contractor began production and installation of over 1,800 bus stop signs across the Foothill Transit service area. At this time, the contractor has produced and installed approximately 1,300 signs. The contractor is expected to complete installation of all bus stop signs by mid July.

Sincerely,

A handwritten signature in blue ink, appearing to read "V. Saucedo".

Vincent Saucedo
Construction Project Manager

A handwritten signature in blue ink, appearing to read "D. Barnes".

Doran J. Barnes
Executive Director