



County of Los Angeles
CHIEF ADMINISTRATIVE OFFICE

713 KENNETH HAHN HALL OF ADMINISTRATION • LOS ANGELES, CALIFORNIA 90012
(213) 974-1101

DAVID E. JANSSEN
Chief Administrative Officer

July 26, 2001

To: Supervisor Michael D. Antonovich, Mayor
Supervisor Gloria Molina
Supervisor Yvonne Brathwaite Burke
Supervisor Zev Yaroslavsky
Supervisor Don Knabe

From: David E. Janssen
Chief Administrative Officer

J. Tyler McCauley
Auditor-Controller

Board of Supervisors

GLORIA MOLINA
First District

YVONNE BRATHWAITE BURKE
Second District

ZEV YAROSLAVSKY
Third District

DON KNABE
Fourth District

MICHAEL D. ANTONOVICH
Fifth District

FIRE AND SHERIFF RADIO COMMUNICATIONS SYSTEMS

Pursuant to your Board's motion on September 19, 2000, the Chief Administrative Officer and the Auditor-Controller were instructed to report back to your Board monthly on the progress of RCC Consultants, Inc. (RCC), of meeting contract commitments on the Fire and Sheriff Radio Communications Systems.

Enclosed is a copy of the status report submitted by the project administrator, dated July 18, 2001, for your review. The project status report states that RCC will be 10 days late in the Draft of the Alternative System Design Report. This delay is due to numerous discussions between the County and RCC regarding one of three proposed Mobile Digital Terminal designs. This delay will not impact the project completion date.

If you have any questions, please call us or your staff may contact Garrett Mayer of the Internal Services Department at (562) 940-3935.

DEJ:JTM
CL:ljp

Attachment

c: Sheriff
Executive Officer, Board of Supervisors
County Counsel
Fire Chief
Director, Internal Services Department
Chief, Office of Public Safety
Chief Information Officer



COUNTY OF LOS ANGELES
Internal Services Department
1100 North Eastern Avenue
Los Angeles, California 90063

JOAN OUDERKIRK
Director

TELEPHONE: (323) 267-2101
FACSIMILE: (323) 264-7135

July 18, 2001

To: Michael Pirolo
Auditor – Controller

Chiu Lee
Chief Administrative Office

From: Garrett Mayer
Administrative Manager XII

Subject: **FIRE-SHERIFF COMMUNICATION STUDY PROGRESS REPORT
REPORTING PERIOD JUNE 16, 2001 – JULY 15, 2001**

1. HIGHLIGHTS OF THIS WORKING PERIOD

RCC is still working on 3 Alternative System Designs for the Fire-Sheriff Communications Study. The Radio, Computer Aided Dispatch (CAD) and Mobile Digital Terminal (MDT) portions of the designs are approximately 80% complete (40% for the last reporting period).

2. TASKS SCHEDULED THIS REPORTING PERIOD NOT COMPLETED

- The Draft of the Alternative System Design Report scheduled for completion on July 13, 2001, will be 10 days late. This is due to changes in one of the three proposed MDT designs. This particular design had prompted numerous discussions between the County and RCC, before a solution had been reached. This delay will not impact the project completion date of September 10, 2001.

3. TASKS SCHEDULED THIS REPORTING PERIOD THAT WERE COMPLETED

- RCC has completed approximately 80% of the Alternative Systems Designs.

4. TASKS COMPLETED THIS REPORTING PERIOD NOT SCHEDULED

- None

5. GOALS FOR NEXT PERIOD

- Deliver Draft of Alternative System Design Report on July 23, 2001.
- County to start reviewing report on July 24, 2001. (There will be a design review discussion meeting in Los Angeles on July 30 and July 31, 2001.) The project is still scheduled to completed September 10, 2001

6. ISSUES

RCC was not able to make-up the 10-day slippage in schedule during this reporting period.

7. ISSUES RESOLVED

None

8. SUMMARY

Progress continues to be made on the project. RCC is working on the Alternative Systems Design Draft Report, which is approximately 80% complete. The project is still on its present schedule.

GGM:sd
(freshfprogressreport07/18/01)