



JAMES A. NOYES, Director

COUNTY OF LOS ANGELES

DEPARTMENT OF PUBLIC WORKS

"To Enrich Lives Through Effective and Caring Service"

900 SOUTH FREMONT AVENUE
ALHAMBRA, CALIFORNIA 91803-1331
Telephone: (626) 458-5100
www.ladpw.org

ADDRESS ALL CORRESPONDENCE TO:
P.O. BOX 1460
ALHAMBRA, CALIFORNIA 91802-1460

September 16, 2003

IN REPLY PLEASE
REFER TO FILE: **PJ-2**

TO: Each Supervisor

FROM: James A. Noyes
Director of Public Works

LAC+USC MEDICAL CENTER REPLACEMENT PROJECT PENDING CHANGE ORDER C.P. 70787

This memo is to inform you, in response to a time-critical construction issue, regarding conflicts between 234 structural steel gussets and window openings, we have issued a proceed order to the construction contractor for \$29,400 on August 28, 2003, for revision of detailed gusset drawings, and we anticipate issuing additional proceed orders within the next two weeks. We are scheduled to brief your Health Deputies on Wednesday, September 17, 2003; obtain concurrence of the Project Advisory Committee on Thursday, September 18, 2003; and utilize the Standing Agenda Item A-4 at your Board meeting on September 23, 2003, to request that you authorize the Director of Public Works to negotiate and execute a change order not to exceed \$450,000 for this work.

If you have any questions or need additional information, please call me or your staff may contact David Howard at (626) 300-2300.

SB:ad

u:\pmd\admin\adrine\LAC+USC Change Mgmt Adv Memo 1 Rev

Attach.

cc: Chief Administrative Office (John Edmisten, Norm Braverman)
Executive Office
Department of Health Services (Fred Leaf, Azar Kattan)
Project Advisory Committee (Nick Patsaouras, Jerry Epstein, A. Redmond Doms)



Typical Gusset Plate
See Attachment B

