



DONALD L. WOLFE, Director

COUNTY OF LOS ANGELES

DEPARTMENT OF PUBLIC WORKS

"To Enrich Lives Through Effective and Caring Service"

900 SOUTH FREMONT AVENUE
ALHAMBRA, CALIFORNIA 91803-1331
Telephone: (626) 458-5100
www.dpw.lacounty.gov

ADDRESS ALL CORRESPONDENCE TO:
P.O. BOX 1460
ALHAMBRA, CALIFORNIA 91802-1460

IN REPLY PLEASE
REFER TO FILE: **C-1**

May 15, 2007

The Honorable Board of Supervisors
County of Los Angeles
383 Kenneth Hahn Hall of Administration
500 West Temple Street
Los Angeles, CA 90012

Dear Supervisors:

**ACCEPTANCE OF PUBLIC WORKS CONTRACTS
ALL SUPERVISORIAL DISTRICTS
3 VOTES**

IT IS RECOMMENDED THAT YOUR BOARD:

Ratify changes in work and accept completed contract work under the following construction contracts:

Project ID No. FCC0000965 - Alamitos Barrier Project, Telemetry System - Phase I, City of Long Beach (4), Y & M Construction, Inc., with changes in the amount of \$2,940.00, and a final contract amount of \$438,301.00.

Project ID No. FMD0003088 - Catch Basin Cleanout 2006-07, Priority A and B Catch Basins, at various locations in Los Angeles County (All), Ron's Maintenance, with changes in the amount of \$2,238.00, and a final contract amount of \$82,338.00.

PURPOSE/JUSTIFICATION OF RECOMMENDED ACTION

This action is to obtain Board ratification of Director-approved changes in public works contracts and Board acceptance of the work of the contracts in compliance with the provisions of the Public Contract Code. Included in the enclosures are project and contract data, the scope of work of changes to be ratified, and the work of the contracts to be accepted.

The Director of Public Works has been authorized by your Board to order changes in work up to \$10,000 for construction contracts. Changes to accommodate field conditions in order to meet the intent of the plans and specifications are not subject to this monetary limitation. Enclosed for your ratification are changes in work, which I ordered for Project ID Nos. FCC0000965 and FMD0003088.

The projects have been completed, and it is recommended that your Board accept them on the dates indicated in the enclosures.

Implementation of Strategic Plan Goals

The acceptance of these construction contracts is consistent with the County Strategic Plan Goal of Service Excellence since acceptance of these completed contracts will provide improved infrastructure to better serve the public.

FISCAL IMPACT/FINANCING

The modifications to the contract amounts are increases in the amount of \$2,238.00 and \$2,940.00, while the total values of the contracts are \$82,338.00 and \$438,301.00.

Ratification of the changes in work and acceptance of the work of the respective contracts by your Board is in compliance with the acceptance and prompt payment provisions of the Public Contract Code.

Sufficient funds are available in the Board-approved appropriations for each of the respective projects to cover the costs of the changes and the total value of each of the contracts. Detailed cost breakdowns for each of the changes together with contract cost summaries are included in the enclosures.

FACTS AND PROVISIONS/LEGAL REQUIREMENTS

Each of these contracts for the construction of public works improvements was awarded by your Board to the lowest responsible bidder in accordance with the California Public Contract Code, your Board's directives, and as recommended by the Director of Public Works.

ENVIRONMENTAL DOCUMENTATION

The changes in the work as described above and in the enclosures are within the limits of the Board-approved projects and do not change any conditions which resulted in the original environmental findings.

CONTRACTING PROCESS

Each contract provided that the contractor be compensated for changes in the work as a result of changes to the original plans and specifications or changed conditions encountered during the course of construction. The costs of each of the changes were based on contract unit prices, time and materials, or were negotiated under the provisions of the contract specifications. The methods for arriving at the final costs of the changes are included in the enclosures.

IMPACT ON CURRENT SERVICES (OR PROJECTS)


Ratification of the requested changes and acceptance of the work of the contracts by your Board will ensure the timely closeout of the respective contracts, releasing Departmental and County assets for other construction-related activities.

The Honorable Board of Supervisors
May 15, 2007
Page 4

CONCLUSION

Please return one adopted copy of this letter to Public Works.

Respectfully submitted,


DONALD L. WOLFE
Director of Public Works

ER:en

O:\Section\Administration\Board\Acc\05-15-07ltr.doc

Enc. 2

cc: Chief Administrative Office
County Counsel
Office of Affirmative Action Compliance

ACCEPTANCE OF CONTRACT
May 15, 2007

PROJECT ID NO. FCC0000965, ALAMITOS BARRIER PROJECT, TELEMETRY SYSTEM - PHASE I (City of Long Beach), Supervisorial District 4

Contractor: Y & M Construction, Inc., 17800 South Main Street, No. 206, Gardena, California 90248

Project Description: Construction of telemetry electrical conduits, pull boxes, vaults, and other appurtenant work.

Changes in Work:

(1) Variations In Bid Quantities	\$ 940.00
(2) Concrete Removal	<u>2,000.00</u>
Total	<u>\$2,940.00</u>

Description of Changes:

(1) The original contract amount is based upon estimated quantities of the various bid items. The contractor is paid based upon actual quantities used. The increase in contract price reflects the net adjustment due to variations between estimated bid quantities and actual quantities.

(2) It was necessary to remove existing reinforced concrete to install the new electrical junction boxes. This work was not shown on the plans.

The costs for Item 1 were based on contract unit prices. The cost for Item 2 was negotiated as provided in Section 3-2 of the contract specifications.

Two additional working days were required because of these changes. However, the contractor was granted an additional 14 working days to allow our maintenance staff to perform work at the project site.

Project Completion Date:

The contractor completed the project on January 12, 2007, in accordance with the plans and specifications. The delay in forwarding this letter to your Board was due to the length of time required for the contractor to furnish the documentation necessary to close out the contract.

Final Contract Amount:

Original contract amount	\$428,530.00
Actual costs of changes in work previously approved by the Board	6,831.00
Changes in work authorized by the Director of Public Works	<u>2,940.00</u>
 FINAL CONTRACT AMOUNT	 <u>\$438,301.00</u>

CJV:en

O:\Section\Administration\Board\Acc\05-15-07ltr.doc

ACCEPTANCE OF CONTRACT
May 15, 2007

PROJECT ID NO. FMD0003088 CATCH BASIN CLEANOUT 2006-07, PRIORITY A
AND B CATCH BASINS (at various locations in Los Angeles County),
All Supervisorial Districts

Contractor: Ron's Maintenance, 11542 Horely Avenue, Downey, California 90241

Project Description:

Cleanout approximately 8,900 catch basins at various locations in the County.

Changes in Work:

(1) Variations in Bid Quantities	\$1,548.00
(2) Clean Out Additional County Catch Basins	<u>690.00</u>
Total	<u>\$2,238.00</u>

Description of Changes:

(1) The original contract amount is based upon estimated quantities of the various bid items. The contractor is paid based upon actual quantities used. The increase in contract price reflects the net adjustment due to variations between estimated bid quantities and actual quantities.

(2) It was necessary for the contractor to clean an additional 23 County-owned catch basins, which contained unusually high volumes of trash.

The costs for Item 1 were based on contract unit prices. The cost for Item 2 was negotiated as provided in Section 3-2 of the contract specifications.

Three additional working days were required because of these changes.

Project Completion Date:

The contractor completed the project on March 27, 2007, in accordance with the plans and specifications.

Final Contract Amount:

Original contract amount	\$80,100.00
Changes in work authorized by the Director of Public Works	<u>2,238.00</u>
FINAL CONTRACT AMOUNT	<u>\$82,338.00</u>

HH:en

O:\Section\Administration\Board\Acc\05-15-07\tr.doc